

Jericho Reservoir

GVWD Capital Program Expenditure Update

AS OF JUNE 30, 2023

Hein Steunenberg

Division Manager Engineering & Construction Treatment & Facilities

Water Committee - September 13, 2023 61467764

CAPITAL EXPENDITURE SUMMARY REPORT

Status of 2023 GVWD Capital Program

- 145 total projects included in program
- 94 active projects
- 3 completed projects
- 1 cancelled
- 47 projects not yet started


CAPITAL EXPENDITURE SUMMARY REPORT

Status of Overall GVWD Capital Program

- 2023 Prorated Capital Cash Flow is \$200 m
- Actual expenditures to end of June were \$93.5 m
- At this time, the planned work is expected to be completed within budget

HIGHLIGHTED PROJECTS

- Cleveland Dam Lower Outlet HBV Rehabilitation
- 2. Central Park Main No. 2
- 3. Newton Pump Station No. 2
- 4. Capilano Raw Water Pump Station – Back up Power
- 5. Annacis Water Supply Tunnel
- 6. Coquitlam Main No. 4
- 7. Pebble Hill Reservoir Seismic Upgrade
- 8. Kennedy Newton Main



CLEVELAND DAM – LOWER OUTLET HBV REHABILITATION

West Lower Outlet Fixed Cone Valve Hood



West Lower Outlet Fixed Cone Valve Hood



CENTRAL PARK MAIN NO. 2 - PHASE 1

Elwell Crossover Chamber




Oxifree Application at 14th Avenue Crossover Chamber



NEWTON PUMP STATION

Completed tunnel for new pump station feed



Entry shaft for tunnel boring machine



CAPILANO PUMP STATION BACKUP POWER

Factory Testing of one Genset



Powerhouse Facility Rendering



ANNACIS WATER SUPPLY TUNNEL

Hydromill working on a slurry wall panel at the North shaft



Archaeological investigation at the south shaft



COQUITLAM WATER MAIN NO. 4

3.2 m Diameter steel pipe in production




Steel pipe staged for delivery



PEBBLE HILL RESERVOIR

Interior Reservoir Work



Application of the fiber reinforced polymer strengthening system on the rooftop




KENNEDY NEWTON WATER MAIN

Crossover chamber just off 86th Avenue



Pipe installation along 86th Avenue





Questions?