

Stack - 2025 (Yearly)

Winvan Paving Ltd.

Permit: 0078 / Due Date: August 31, 2025

01 - Asphalt Pavement Plant					
Carbon monoxide					
Test Dates:	Jul 18, 2025	Jul 18, 2025	Jul 18, 2025		
Test Results:	41.0000 mg/m3	38.3000 mg/m3	40.1000 mg/m3		
Average of Test Results:	39.8 mg/m3				
Contaminant Permit Limit:	200.0000 mg/m3				
Test Result Comments:					
Flow Results:	1003.540 m3/min	1012.130 m3/min	1012.550 m3/min		
Average of Flow Results:	1009.407 m3/min				
Permitted Flow Limit:	1400.00 m3/min				
Flow Result Comments:					
Organics					
Test Dates:	Jul 18, 2025	Jul 18, 2025	Jul 18, 2025		
Test Results:	16.5000 mg/m3	10.5000 mg/m3	11.0000 mg/m3		
Average of Test Results:	12.667 mg/m3				
Contaminant Permit Limit:	60.0000 mg/m3				
Test Result Comments:					
Flow Results:	1003.540 m3/min	1013.130 m3/min	1012.550 m3/min		
Average of Flow Results:	1009.74 m3/min				
Permitted Flow Limit:	1400.00 m3/min				
Flow Result Comments:					
Particulate Matter					
Test Dates:	Jul 18, 2025	Jul 18, 2025	Jul 18, 2025		
Test Results:	4.3000 mg/m3	4.4000 mg/m3	5.0000 mg/m3		
Average of Test Results:	4.567 mg/m3				
Contaminant Permit Limit:	90.0000 mg/m3				
Test Result Comments:					
Flow Results:	1003.540 m3/min	1013.130 m3/min	1012.550 m3/min		
Average of Flow Results:	1009.74 m3/min				
Permitted Flow Limit:	1400.00 m3/min				
Flow Result Comments:					