

Stack - 2016 (Yearly)

University of British Columbia
Permit: 1047 / Due Date: March 31, 2016

02 - Steam Boiler					
Nitrogen Oxides					
Test Dates:	Nov 26, 2015	Nov 26, 2015	Nov 26, 2015		
Test Results:	142.0000 mg/m3	148.0000 mg/m3	142.0000 mg/m3		
Average of Test Results:	144 mg/m3				
Contaminant Permit Limit:	271.7000 mg/m3				
Test Result Comments:					
Flow Results:	197.000 m3/min	244.000 m3/min	229.000 m3/min		
Average of Flow Results:	223.333 m3/min				
Permitted Flow Limit:	259.00 m3/min				
Flow Result Comments:					
Particulate Matter					
Test Dates:	Nov 26, 2015	Nov 26, 2015	Nov 26, 2015		
Test Results:	1.2000 mg/m3	2.2000 mg/m3	1.8000 mg/m3		
Average of Test Results:	1.733 mg/m3				
Contaminant Permit Limit:	15.0000 mg/m3				
Test Result Comments:					
Flow Results:	197.000 m3/min	244.000 m3/min	229.000 m3/min		
Average of Flow Results:	223.333 m3/min				
Permitted Flow Limit:	259.00 m3/min				
Flow Result Comments:					
Total Volatile Organic Compounds					
Test Dates:	Nov 26, 2015	Nov 26, 2015	Nov 26, 2015		
Test Results:	12.9000 mg/m3	0.9100 mg/m3	1.6300 mg/m3		
Average of Test Results:	5.147 mg/m3				
Contaminant Permit Limit:	13.6500 mg/m3				
Test Result Comments:					
Flow Results:	197.000 m3/min	244.000 m3/min	229.000 m3/min		
Average of Flow Results:	223.333 m3/min				
Permitted Flow Limit:	259.00 m3/min				
Flow Result Comments:					